EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drains at Kempapura I Stage in ward no: 11, Vidya Sub Div
2	Amount of Work Portion	4441551.3.
3	Estimated Cost	49.00 Lakhs
4	Name of contractor	K. Anil Kumar
5	Agreement No.	37/16-17
6	No. and date under which work order issued	37/20-5-2016
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	17-8-16
9	Date of receipt of application in the sub division office	17-8-16.
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	267 Days.
15	Date of recommending time limit applied for	17-8-16
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Sanitary work on Spot. Hence work Delays.
22	Remarks of the EE with the daily rate of penalty proposed	Extend as per AEE.

Assistant Engineer
W-11

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Chief Engineer
Yelahanka Zone, Bangalore-92

Executive Engineer
Vidyaranyapura Division
BBMP, Bangalore

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92